

## Work Activity Work Order

Page 1  
4/30/2019 12:33

Work Order No **10774893** Project Activity Type **CONTRACT WORK** Status **PR**  
Customer Call Date 9/15/2010 Customer Call Time 14:20

### Problem Information

Customer Name  
Address **609** Street **PARK PL**  
From Cross Street  
To Cross Street  
City **DEALE** Zip 20751  
Subdivision Map Book New Map Book  
Phone No ( ) - Ext Map Reference Q35D4  
Problem **SMH007 MANHOLE - REQ. F/C REPLACEMENT**  
Requested By PWREIL86 REILLY, SEAN Date Requested  
Agency UO-S BUREAU OF UTILITIES / SEWER Related Request  
Initiated From CONREH CONTRACT REHAB  
Billing  
Utility Locate (USA) No Called Date Expiration Date

### Assignment Information

Dept 4030 SER - INFILTRATION / INFLOW Estimated Hours  
Assigned To CONTRACT CONTRACT WORK  
Assigned By  
Assigned Date To Be Comp Date

### Comments

### Problem Details

Action Taken

Completed By  
Start Date / / Time  
Activity  
Referral Problem  
Job Cost Information(Y/N)  
Date Completed / /  
Time Completed  
Priority 3

Structure ID StrTyp Activity Compl Date Time Completed  
11218 SEMH  
Address 609 PARK PL  
Cross Street  
Area Designator Map Reference Q34C2  
Structure Location  
Location



Anne Arundel County  
Department of Public Works  
Bureau of Utility Operations  
COLLECTION SYSTEM DISCHARGE REPORT

Report Prepared By **LARRY PARSONS**  
(Name)

UTILITY LINE SUPERINTENDENT  
(Title)

Report ID **808**

Date\Time SSO Discovered **04/17/2019 4:25 PM**

Duration of Discharge **5 HOUR(S)**

Date \ Time SSO Response Initiated **04/17/2019 4:40 PM**

Initial Overflow Volume **1,500** Gallons  
Overflow Volume Recovered **100** Gallons  
Net Overflow Volume **1,400** Gallons

Estimated ☒ Measured ☐

Type of Facility **SEWER MANHOLE** Facility Name\Number **11218**

Service Area **BROADNECK**

Address **609** Street **PARK PL**

Community **DRUM POINT**

Zip Code **20751**

Latitude **38.78034**

Longitude **-76.55682**

ADC Map\Grid

NPDES Permit Violation ? Yes ☒ No ☐

Identify any Body of Water Impacted by SSO **ROCKHOLD CREEK**

Additional Location  
Information (if  
required):

Cause of Overflow **SEWER BLOCKAGE**

Was Media Contacted ? Yes ☐ No ☒ Please List:

The Following Agencies were Notified: Emergency Dispatch, State Health Dept., County Health Dept., County Executive's Office, Director - DPW, Maryland Department of the Environment, Deputy Director - DPW

Additional Information  
about Cause of SSO

**BLOCKAGE FOUND IN SEGMENT 11231- 11229. SPECIFIC LOCATION WAS 217' FROM SMH11231. DIRT AND ROCKS FOUND IN THE LINE AND ON THE BENCH OF SMH 11229.**

Measures Taken to  
Minimize Impact

**RESIDUAL LIQUID VACUUMED, LIME SPREAD, SIGN POSTED**

Actions Taken to  
Prevent  
Reoccurrence

**FOLLOW UP LINE WASHING AND CCTV SCHEDULED**

NOTE: Follow Policy and Procedure for telephone reporting and follow-up reports

cc: Sharon Talley, MDE  
K. Topovski, MS 3101  
County Executive, MS 1406  
Chief Administrative Officer, MS 1405  
Director, DPW, MS 7400  
Deputy Director, BUO, MS 4285  
Community Services, MS 1408  
Emergency Services, MS 4293  
Customer Relations, MS 7400

Utility Administrator, WW, MS 4325  
Matt Diehl, MS 7400  
Ginger Ellis, MS 7409  
File

\_\_\_\_\_  
Superintendent Name (Please Print)

\_\_\_\_\_  
Superintendent Signature \ Date

\_\_\_\_\_  
Utility Operations Administrator Signature \ Date

ARCADIS-US, LAUREL OFFICE  
INSPECTOR'S DAILY REPORT

Anne Arundel County - Manhole Frame & Cover Replacements Phase 18

CONTRACT NO. X7388261 Project No. X73800

Job # MY000757.029F

Sky	Sunny	Day	Wednesday
Wind	0 to 10 mph	Date	January 2, 2019
Precipitation	0%	Soil or Grade	
Temperature (Deg F)	Max. 46 Min. 36	Condition	na
		Stream or	
		Tide Stage	na

**CONTRACTOR/SUBCONTRACTOR**

LABOR	State Construction Corporation		State Construction Corporation				Totals		Quantity & Type of Work Completed - (1 - 2 - 3)
	No.	Hrs.	No.	Hrs.	No.	Hrs.	No.	Hrs.	
PROJECT MANAGER									
ASST. PROJECT MGR.									State Constuction Corp. replaced 3 Frame and Covers in Deale
SUPERINTENDENT									MD. today
ENGINEER									
OFFICE MGR. (CLERK)									They removed the old existing Frame and Covers and
FOREMAN	1	8							installed the New Frame and Covers on
SKILLED									
SEMI SKILLED	2	8							Manhole # 11218- 8" of Concrete riser rings & mortar
UNSKILLED / LABOR	1	8							Manhole # 11222- 6" of Concrete riser rings & mortar
OPERATOR									Manhole # 11213 - 4.5" of Concrete riser rings & mortar
DRIVER									
FLAG PERSON									

**EQUIPMENT** **HOURS**

	No	Work	Idle
Utility truck	2		
Generator	1	*	
Pickup Truck		*	
		*	

See other side for Remarks, Sketches,  
Computations, Revisions, Reasons for  
Delay & Idle Equipment, Instructions,  
Utility Work, Etc.

Inspector's  
Signature

Stephen Kelly

Time In 7:00 AM Time Out 3:00 PM Hours 8

ORIGINAL TO FIELD OFFICE, DUPLICATE TO INSPECTOR

## Work Activity Work Order

Page 1  
4/18/2019 13:02

Work Order No **19410820** Project 19454364 Activity Type CORRECTIVE MAINTENANCE Status CL  
Customer Call Date 4/17/2019 Customer Call Time 14:22

### Problem Information

Customer Name TOM  
Address **6087** Street **DRUM POINT RD**  
From Cross Street **MARSHALL ST**  
To Cross Street  
City **DEALE** Zip 20751  
Subdivision DEALE PARK Map Book 33K7 New Map Book 5772A6  
Phone No ( 410 ) 507-8203 Ext Map Reference Q35D3  
Problem **ESLEAK SEWER - LEAK**  
Requested By PWBOOM23 BOOM, JOHN Date Requested  
Agency UO BUREAU OF UTILITY OPERATIONS Related Request  
Initiated From WO WATER OPERATIONS - E/SERVICES  
Billing  
Utility Locate (USA) No Called Date Expiration Date

### Assignment Information

Dept 4015 EMERGENCY SERVICES Estimated Hours  
Assigned To PWSCHI56 SCHIREN, JERRY  
Assigned By  
Assigned Date 4/17/2019 To Be Comp Date

### Comments

### Problem Details

**WATER LEAKING FROM MANHOLE ON RIGHT SIDE OF HOUSE.**

**Action Taken** MAINLINE STOPPAGE AT THIS LOCATION, TRACKED MH'S BACK TO THE LINE AT MH# 11231  
AT ADDRESS # 6087, HOME OWNER SAID THEY HAVE BEEN CALLING COUNTY FROM OCT,2018  
AND A DATE OF 3-14-19 AROUND 2 O' CLOCK PM. AT EMERGENCY SERVICE.

Completed By PWSCHI56 Job Cost Information(Y/N)  
Start Date / / Time Date Completed 4/17/2019  
Activity Time Completed  
Referral Problem Priority

Work Activity Work Order

Work Order No <b>19410820</b>	Project 19454364	Activity Type CORRECTIVE MAINTENANCE	Status CL		
Customer Call Date 4/17/2019	Customer Call Time 14:22				
<u>Structure ID</u> 11229	<u>StrTyp</u> SELS	<u>Activity</u> MAIN LINE STOPPAGE	<u>Compl</u> YES	<u>Date</u> 4/17/2019	<u>Time Completed</u> :
Address Cross Street Area Designator Structure Location Location		DRUM POINT RD  Map Reference Q35D3			
Task Description MAIN LINE STOPPAGE					

ESMLST

Equipment Costs							
Type	Equip No	Description	Hours	Cost	Billing Date	Billing Code	Warehouse
E	072509	2015 FORD F250 UTILITY	1	22.25	04/17/2019		
Total Equipment Cost				\$22.25			
Personnel Costs							
Type	ID	Name	Hours	Cost	Billing Date	Billing Code	Class
P	PWSCHI56	SCHIREN, JERRY	1	42.54	04/17/2019		U-2386
Total Personnel Cost				\$42.54			
Total Cost				\$64.79			